

METRO BANGUED WATER DISTRICT

Bangued, Abra


MAJOR PROJECTS

Status of Implementation and Beneficiaries Served


January - December, 2024

PROGRAMS	PROJECTS	LOCATION	IMPLEMENTING DIVISION	INDICATOR	TARGET	AMOUNT (PHP)	ACCOMPLISHMENT	% ACCOMPLISHMENT	BENEFICIARIES (No. of Persons)
1. Reduction of Non - Revenue Water	Replacement of 5 - years old Water Meters	Bangued	Technical	No. of Water Meters Changed	3,036	6,072,000.00	1,319	43%	6794 Males / 7428 Females
2. Water Service Improvement/ Expansion	A. Design and Build Contract for the Construction of 500 CU.M. - Ground Water Steel Tank and Pipelaying Works of Metro Bangued Water District's Water Supply Improvement Project	Brgy. Gaddani, Tayum, Abra	Technical	Volume Capacity of Reservoir to be built (cu.m.) and Length of Pipelines Installed (LM)	500 Cu.M. 1,850LM	43,152,416.88	86.16% 1850	93.08%	11,146 Males / 12,569 Females
	B. Installation of 428LM - 2" HDPE Pipe Distribution Line @ Sitio Talamiao, Cosili Talamiao, Cosili West, Bangued, Abra	Sitio Talamiao, Cosili West, Bangued, Abra	Technical	Length of Pipelines Installed (LM)	428	402,115.00	72	17%	52 Males / 68 Females
	C. Installation of 310LM - 2" HDPE Pipe Distribution Line @ Camp Juan Villamor, Calaba, Bangued, Abra	Camp Juan Villamor, Calaba, Bangued, Abra	Technical	Length of Pipelines Installed (LM)	310	306,095.00	0	0%	65 Males / 82 Females
	D. Installation of 626.00LM - 2" HDPE Pipe Distribution Line @ Sitio Nagtung-o, Calaba, Bangued, Abra	Sitio Nagtung-o, Calaba, Bangued, Abra	Technical	Length of Pipelines Installed (LM)	626	652,000.00	0	0%	155 Males / 273 Females
3. Corporate Social Responsibility Projects	Provision of Two(2) Units - Intermediate Bulk Containers (IBC) at 113rd Special Action Company (113SAC)	Camp Juan Villamor, Calaba, Bangued, Abra	Technical	No. of Units	2	17,850.00	0	0%	50 Males / 4 Females

Prepared by:


JENTRIX WAYNE R. PIMENTEL
OIC- Technical Division
Date Signed: 09-04-24

Approved by:


KATHLEEN MARIA BALBIN-TAWANTAWAN
General Manager
Date Signed: _____