


METRO BANGUED WATER DISTRICT
Bangued, Abra

Status of Implementation and Beneficiaries Served
January to December 2017

PROGRAMS	PROJECTS	IMPLEMENTING DIVISION	INDICATOR	TARGET	ACCOMPLISHMENT	% ACCOMPLISHMENT	BENEFICIARIES
Reduction of Non-Revenue Water	Installation of 3,987.30 linear meters - Transmission Line	Technical	Length of transmission line installed	3,987.30 linear meters	3,884.00 linear meters	100%	5,810 Concessionaires
	Replacement of 5 - years Old Water Meters	Technical	No. of water meters changed	900	1,392	1.55%	1,392 Concessionaires
Corporate Social Responsibility	Installation of Drinking Fountain at Naguirayan Day Care	Technical	No. of units constructed	1	1	100%	17 Pupils/ 1 Teacher
	Installation of Drinking Fountain at Lusuac Elementary School	Technical	No. of units constructed	1	1	100%	199 Pupils/ 10 Teachers
	Installation of Water Tank at Calaba Elementary School	Technical	No. of units constructed	1	1	100%	425 Pupils/ 17 Teachers

Prepared by :


EXPEDITO G. BERAME
Technical Division Chief

Approved by:


LEANIDA A. BALBIN
General Manager