



METRO BANGUED WATER DISTRICT
Bangued, Abra

MAJOR PROJECTS
Status of Implementation and Beneficiaries Served
January to December 2019

PROGRAMS	PROJECTS	IMPLEMENTING DIVISION	INDICATOR	TARGET	ACCOMPLISHMENT	% ACCOMPLISHMENT	BENEFICIARIES
1. Reduction of Non-Revenue Water	Replacement of 5 - years old Water Meters	Technical	No. of water meters changed	500	130	26%	500 Concessionaires
2. Water Service Expansion	Lower Calaba Distribution Line Extension	Technical	Length of Pipeline installed	486 m.	486 m.	100%	9 Concessionaires
3. Corporate Social Responsibility	CSRP-2019: Installation of Drinking Fountain	Technical	No. of units constructed	1	1	100%	66 Pupils & 10 Teachers

Prepared by:

EXPEDITO G. BERAME
Division Manager - Tech'l.
Date Signed: 9/24/2019

Approved by:

LEANIDA A. BALBIN
General Manager
Date Signed: 9/24/2019